ROOF CURBS SET AND FIELD MEASUREMENT




Photo 01 | daily_01

New roof curb set at RTU-1. The roofer set the curb and temporarily dried it in so the open penetration is weather tight overnight.




Photo 02 | daily_02

Field measuring the new curb against the existing roof opening at RTU-2. The opening does not match the new curb, which drove RFI-001.

RTU CURB OUT OF LEVEL (RFI-001)



Photo 03 | daily_03 (video still)
RTU-2 curb sitting out of level (RFI-001). To be leveled per the engineer's direction. Video still, 03/03/2026.




Photo 04 | daily_04 (video still)
RTU-2 curb, second view showing the gap at the low corner (RFI-001). Video still, 03/03/2026.

UTILITY LOCATE BEFORE TRENCHING



Photo 05 | daily_05 | 03/03/2026 9:15 AM

Hand dug pothole exposing a marked underground utility before the conduit trench, to keep the trench clear of it.



Photo 06 | daily_06

Excavation at the equipment pad, ringed with safety fencing.

Date: Tuesday, 03/03/2026 | 3 video clips, listed by capture time

Clips are indexed by EXIF capture time and correlated to the day's activities. Originals retained in the job photo folder.

FILE	TIME	ACTIVITY (INDEXED BY TIME)
VID_0001.MOV	8:05 AM	Roof walk; RTU-1 curb set and dried in.
VID_0002.MOV	10:40 AM	RTU-2 curb out of level, low corner shown (RFI-001).
VID_0003.MOV	1:20 PM	Utility pothole at the equipment pad before trenching.