TAB 01

PROJECT SUMMARY

The job in one page

Replace 2 rooftop HVAC units and curbs. Add new controls. Keep the school open the whole time.

CONTRACT SUM
$100,000.00

CONTRACT TYPE
Lump sum

NOTICE TO PROCEED
January 5, 2026

SUBSTANTIAL COMPLETION
June 30, 2026

OWNER REP
Sam Roe, Sample ISD

ENGINEER
Alex Poe, Sample Engineering, Inc.

Where the job stands, March 31, 2026

- Both new curbs are set and dried in.
- RTU 1 and RTU 2 were delivered March 2 and are stored on site.
- RFI 001 (curb out of level) is answered. The fix is PCO 001.
- Submittals for the units and controls are approved.
- Two PCOs are approved, one is pending.
- Unit set is planned for the spring break week.

TAB 01

PROJECT SUMMARY

The job on one page

Scope of work

TRADE	WHAT WE ARE DELIVERING
HVAC units	Remove 2 rooftop units. Furnish and set 2 new units on new curbs.
Curbs	New curbs and adapters at both units. Roof tie in by the roofing sub.
Controls	New thermostats and building automation tie in for both units.
Electrical	New disconnects and feeders by Sample Electric.
Startup	Factory startup, test and balance, owner training.
Closeout	O&M manuals, warranty matrix, as built drawings.

TAB 01

PROJECT SUMMARY

The job on one page

Milestones to date

DATE	EVENT
01/05/2026	Notice to proceed issued.
01/20/2026	Unit and controls submittals sent to the engineer.
02/03/2026	Submittals approved as noted.
02/10/2026	Units released for production with Sample Supply.
03/02/2026	RTU 1 and RTU 2 delivered and stored on site.
03/03/2026	Curbs set. RFI 001 issued for the out of level curb.
03/10/2026	RFI 001 answered. PCO 001 priced.
03/24/2026	PCO 001 and PCO 002 approved.