TAB 09

RFI LOG

RFI register

Register plus one page per RFI

RFI	SUBJECT	SENT	ANSWERED	STATUS	PCO
001	RTU 2 curb out of level at the existing roof opening	03/03/26	03/10/26	Closed	PCO 001
002	Thermostat mounting height in classrooms	03/12/26	03/14/26	Closed	
003	Condensate drain route at RTU 1	03/26/26		Open	

RFI numbers run in the order sent. No numbers were skipped.

TAB 09

RFI LOG

RFI 001

Register plus one page per RFI

RTU 2 curb out of level at the existing roof opening

SENT
March 03, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
March 10, 2026

STATUS
Closed

The answer

Level the curb with treated wood blocking per the attached sketch. Roofer to tie in after.

Cost path

This RFI became PCO 001. See Tab 11.

Record note

Photos of the out of level curb are in the 03/03/2026 photo log.

TAB 09

RFI LOG

RFI 002

Register plus one page per RFI

Thermostat mounting height in classrooms

SENT
March 12, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
March 14, 2026

STATUS
Closed

The answer

Mount at 48 inches to the top of the device.

TAB 09

RFI LOG

RFI 003

Register plus one page per RFI

Condensate drain route at RTU 1

SENT
March 26, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
Open

STATUS
Open

Record note

Waiting on the engineer. Not on the critical path yet.