PROJECT RECORD BINDER

Sample Elementary School HVAC Replacement Project

OWNER
Sample ISD

PROJECT NO.
2026-0001

ENGINEER
Sample Engineering, Inc.

SITE
200 Example Avenue, Anytown, TX 75001

CONTRACTOR
Example Mechanical, LLC

CONTRACT SUM
$100,000.00

PROJECT MANAGER
Pat Doe

SUBSTANTIAL COMPLETION
June 30, 2026

Record period: January 5, 2026 through March 31, 2026.

Built from the project mailbox, the RFI and submittal logs, the change order file, and the daily reports.

What is in this binder

TAB	SECTION	WHAT IT HOLDS
Tab 01	Project Summary	The job on one page. Scope. Milestones.
Tab 02	Directory	Every party on the job and the formal notice addresses.
Tab 03	Contract	Signed agreement, general conditions, notice to proceed.
Tab 04	Schedule	Baseline and current schedule.
Tab 05	Weather	Weather days claimed and granted.
Tab 06	Daily Reports	Daily field reports in date order.
Tab 07	Manpower	Crew counts by day.
Tab 08	Pay Apps and Cost	Pay applications and backup.
Tab 09	RFI Log	Register plus one page per RFI.
Tab 10	Submittal Log	What was submitted and the action.
Tab 11	Change Orders	Register, contingency ledger, one page per PCO.
Tab 12	Risk Register	Open risks and what is being done.
Tab 13	Safety	Site safety plan and incident log.
Tab 14	Quality	Inspections and test reports.
Tab 15	Meetings and Notices	Meeting minutes and formal notices.
Tab 16	Procurement	Equipment orders and ship dates.
Tab 17	Photo Log	Daily photo logs and photo exhibits.
Tab 18	Startup and Warranty	Startup reports and the warranty matrix.
Tab 19	Closeout	Closeout checklist and deliverables.
Tab 20	Lessons Learned	What to repeat and what to change.

How to read this binder

Each tab stands alone. Each page stands alone.

- Pages are short on purpose. Facts first. No filler.
- Registers come first in each tab. Detail pages follow, one per item.
- Dates are shown as month, day, year.
- Where two records disagree, both are kept with a note saying so.
- Dollar amounts are exact. Credits are shown in parentheses.
- Tab 11 ties every RFI with a cost to its PCO.

TAB 01

PROJECT SUMMARY

The job in one page

Replace 2 rooftop HVAC units and curbs. Add new controls. Keep the school open the whole time.

CONTRACT SUM
$100,000.00

CONTRACT TYPE
Lump sum

NOTICE TO PROCEED
January 5, 2026

SUBSTANTIAL COMPLETION
June 30, 2026

OWNER REP
Sam Roe, Sample ISD

ENGINEER
Alex Poe, Sample Engineering, Inc.

Where the job stands, March 31, 2026

- Both new curbs are set and dried in.
- RTU 1 and RTU 2 were delivered March 2 and are stored on site.
- RFI 001 (curb out of level) is answered. The fix is PCO 001.
- Submittals for the units and controls are approved.
- Two PCOs are approved, one is pending.
- Unit set is planned for the spring break week.

TAB 01

PROJECT SUMMARY

The job on one page

Scope of work

TRADE	WHAT WE ARE DELIVERING
HVAC units	Remove 2 rooftop units. Furnish and set 2 new units on new curbs.
Curbs	New curbs and adapters at both units. Roof tie in by the roofing sub.
Controls	New thermostats and building automation tie in for both units.
Electrical	New disconnects and feeders by Sample Electric.
Startup	Factory startup, test and balance, owner training.
Closeout	O&M manuals, warranty matrix, as built drawings.

TAB 01

PROJECT SUMMARY

The job on one page

Milestones to date

DATE	EVENT
01/05/2026	Notice to proceed issued.
01/20/2026	Unit and controls submittals sent to the engineer.
02/03/2026	Submittals approved as noted.
02/10/2026	Units released for production with Sample Supply.
03/02/2026	RTU 1 and RTU 2 delivered and stored on site.
03/03/2026	Curbs set. RFI 001 issued for the out of level curb.
03/10/2026	RFI 001 answered. PCO 001 priced.
03/24/2026	PCO 001 and PCO 002 approved.

TAB 02

DIRECTORY

Who is who

Every party on the job

ORGANIZATION	NAME	ROLE	PHONE	EMAIL
Sample ISD	Sam Roe	Owner representative	(555) 010.0102	sam.roe@example.com
Sample Engineering, Inc.	Alex Poe	Engineer of record	(555) 010.0103	alex.poe@example.com
Example Mechanical, LLC	Pat Doe	Project manager	(555) 010.0101	pat.doe@example.com
Sample Electric	Jordan Lee	Electrical foreman	(555) 010.0104	jordan.lee@example.com
Sample Supply	Sales desk	Equipment vendor	(555) 010.0105	sales@example.com

Formal notice addresses (per the contract notice clause, certified mail)

PARTY	ADDRESS
Owner: Sample ISD	Attn: Sam Roe, 200 Example Avenue, Anytown, TX 75001
Contractor: Example Mechanical, LLC	Attn: Pat Doe, 100 Sample Street, Anytown, TX 75000

TAB 09

RFI LOG

RFI register

Register plus one page per RFI

RFI	SUBJECT	SENT	ANSWERED	STATUS	PCO
001	RTU 2 curb out of level at the existing roof opening	03/03/26	03/10/26	Closed	PCO 001
002	Thermostat mounting height in classrooms	03/12/26	03/14/26	Closed	
003	Condensate drain route at RTU 1	03/26/26		Open	

RFI numbers run in the order sent. No numbers were skipped.

TAB 09

RFI LOG

RFI 001

Register plus one page per RFI

RTU 2 curb out of level at the existing roof opening

SENT
March 03, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
March 10, 2026

STATUS
Closed

The answer

Level the curb with treated wood blocking per the attached sketch. Roofer to tie in after.

Cost path

This RFI became PCO 001. See Tab 11.

Record note

Photos of the out of level curb are in the 03/03/2026 photo log.

TAB 09

RFI LOG

RFI 002

Register plus one page per RFI

Thermostat mounting height in classrooms

SENT
March 12, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
March 14, 2026

STATUS
Closed

The answer

Mount at 48 inches to the top of the device.

TAB 09

RFI LOG

RFI 003

Register plus one page per RFI

Condensate drain route at RTU 1

SENT
March 26, 2026

TO
Alex Poe, Sample Engineering, Inc.

ANSWERED
Open

STATUS
Open

Record note

Waiting on the engineer. Not on the critical path yet.

TAB 10

SUBMITTAL LOG

Submittal register

What was submitted and the action

ITEM	SPEC	SENT	RETURNED	ACTION
Rooftop units RTU 1 and RTU 2: product data	23 74 13	01/20/26	02/03/26	Approved as noted
Roof curbs and adapters	23 74 13	01/20/26	02/03/26	Approved
Controls: thermostats and sequence of operation	23 09 00	01/27/26	02/10/26	Revise and resubmit
Controls resubmittal	23 09 00	02/12/26	02/19/26	Approved
Test and balance agency qualifications	23 05 93	03/20/26		Pending review

Notes

- Rooftop units RTU 1 and RTU 2: product data: Engineer asked for the economizer option on both units.
- Controls: thermostats and sequence of ...: Sequence did not show the economizer lockout.

TAB 11

CHANGE ORDERS

Register, ledger, one page per PCO

Change order register

NO.	SCOPE	AMOUNT	TYPE	STATUS
PCO 001	Level RTU 2 curb with wood blocking (RFI 001)	$1,000.00	Firm	Approved by the owner 03/24/2026.
PCO 002	Add economizers to RTU 1 and RTU 2 per submittal review	$2,500.00	Firm	Approved by the owner 03/24/2026.
PCO 003	Credit for owner furnished thermostats	($500.00)	Credit	Sent 03/30/2026. Waiting on the owner.

All PCOs are priced at the contract labor rates with the contract markup. Pricing backup is in the PCO file.

Contingency ledger

ITEM	AMOUNT	RUNNING BALANCE
Owner contingency (contract allowance)	$10,000.00	$10,000.00
PCO 001 level RTU 2 curb	($1,000.00)	$9,000.00
PCO 002 add economizers	($2,500.00)	$6,500.00
PCO 003 thermostat credit (pending)	$500.00	$7,000.00

Remaining with every PCO at full value: +$7,000.00. Balance per the owner's contingency log as of 03/31/2026.

TAB 11

CHANGE ORDERS

PCO 001

Register, ledger, one page per PCO

Level RTU 2 curb with wood blocking (RFI 001)

AMOUNT
$1,000.00

TYPE
Firm

WHERE IT CAME FROM
RFI 001 / existing roof opening out of level

FUNDING
Owner contingency

Status

Approved by the owner 03/24/2026.

How it moved

- 03/10/2026 RFI 001 answered with the blocking detail.
- 03/12/2026 PCO 001 sent to the owner.
- 03/24/2026 PCO 001 approved.

Note

Roofer tie in is included.

TAB 11

CHANGE ORDERS

PCO 002

Register, ledger, one page per PCO

Add economizers to RTU 1 and RTU 2 per submittal review

AMOUNT
$2,500.00

TYPE
Firm

WHERE IT CAME FROM
Submittal review comment

FUNDING
Owner contingency

Status

Approved by the owner 03/24/2026.

How it moved

- 02/03/2026 Engineer asked for economizers in the submittal review.
- 03/05/2026 PCO 002 V1 sent.
- 03/12/2026 PCO 002 V2 sent.
- 03/24/2026 PCO 002 approved.

Price history

V1 03/05 $3,000.00; V2 03/12 $2,500.00 after the vendor credit.

TAB 11

CHANGE ORDERS

PCO 003

Register, ledger, one page per PCO

Credit for owner furnished thermostats

AMOUNT
($500.00)

TYPE
Credit

WHERE IT CAME FROM
Owner request

FUNDING
Credit back to owner contingency

Status

Sent 03/30/2026. Waiting on the owner.