EXAMPLE MECHANICAL, LLC

Request for Information RFI-001

Project	Sample Elementary School HVAC Replacement, Sample ISD | Project 2026-0001
Owner	Sample ISD
Date	January 14, 2026
Response requested by	January 17, 2026
To	Alex Poe, Sample Engineering, Inc. (Engineer of Record)
From	Pat Doe, Example Mechanical, LLC
Subject	The new RTU-2 does not fit the existing curb. We need direction on the curb adapter before we set the unit.
References	Drawing M-101 (Roof Plan). Spec section 23 74 13 (Packaged Rooftop Units). Related: PCO-001.

BACKGROUND

We are replacing RTU-1 and RTU-2.

RTU-1 is set on a new curb adapter and is level.

The new RTU-2 has a different footprint than the old unit. The existing curb does not match the new unit's supply and return openings.

A photo of each unit is attached.

QUESTION

How do you want us to set RTU-2? Please pick one:

1. Use a factory curb adapter that matches the old curb to the new unit.

2. Remove the old curb and set a new full curb.

Please send a drawing or a written answer.


PROPOSED RESOLUTION

We recommend option 1. It keeps the roof opening as is.


The curb adapter is not in the contract documents. We will price it as a change order (PCO-001).

Please tell us which option to use so we can schedule the crane.

FIELD PHOTOGRAPHS (ONE PER UNIT)



RTU-1



RTU-2