# EXAMPLE MECHANICAL

LICENSE TACLA000000E

100 Sample Street
Anytown, TX 75000
(555) 010-0100
www.example.com


## DAILY CONSTRUCTION REPORT

**No. 03**

| PROJECT | OWNER | DATE | WEATHER |
|---|---|---|---|
| Sample Elementary School HVAC Replacement, 200 Example Avenue, Anytown, TX 75001 | Sample ISD | Wednesday, January 14, 2026 | Clear, cool, dry. No time lost. |

### WORK PERFORMED

- Disconnected and removed existing RTU-1.
- Set new curb adapter at RTU-1 and checked it for level.
- Crane set new RTU-1 on the curb adapter.
- Submitted RFI-001 for the RTU-2 curb adapter.

### CREWS ON SITE

HVAC (4) | Electrical | Crane

### EQUIPMENT

- Crane
- Flatbed truck

### DELIVERIES

- RTU-1 and curb adapter from Sample Supply

### SAFETY

- No accidents or injuries.
- Crane pick zone barricaded during the lift.

### MEETINGS AND VISITORS

- Owner Engineer Contractor meeting held.

### REMARKS

- RTU-2 set planned for next week, weather permitting.

Prepared by Pat Doe, Project Manager

# EXAMPLE MECHANICAL

LICENSE TACLA00000E

100 Sample Street
Anytown, TX 75000
(555) 010-0100
www.example.com


## PHOTOS










