TAB 10

SUBMITTAL LOG

Submittal register

What was submitted and the action

ITEM	SPEC	SENT	RETURNED	ACTION
Rooftop units RTU 1 and RTU 2: product data	23 74 13	01/20/26	02/03/26	Approved as noted
Roof curbs and adapters	23 74 13	01/20/26	02/03/26	Approved
Controls: thermostats and sequence of operation	23 09 00	01/27/26	02/10/26	Revise and resubmit
Controls resubmittal	23 09 00	02/12/26	02/19/26	Approved
Test and balance agency qualifications	23 05 93	03/20/26		Pending review

Notes

- Rooftop units RTU 1 and RTU 2: product data: Engineer asked for the economizer option on both units.
- Controls: thermostats and sequence of ...: Sequence did not show the economizer lockout.